	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
From Byralingappa Main Road	0.00	30.00	1	30.00	5.60	5.60	5.60	0.20	33.60	
	30.00	60.00	1	30.00	5.60	5.80	5.70	0.20	34.20	
	60.00	90.00	1	30.00	5.80	6.00	5.90	0.20	35.40	
	90.00	120.00	1	30.00	6.00	6.40	6.20	0.20	37.20	
7th Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	5.70	6.10	5.90	0.20	35.40	
	30.00	60.00	1	30.00	6.10	6.10	6.10	0.20	36.60	
	60.00	90.00	1	30.00	6.10	6.20	6.15	0.20	36.90	
	90.00	120.00	1	30.00	6.20	6.00	6.10	0.20	36.60	
	120.00	150.00	1	30.00	6.00	5.60	5.80	0.20	34.80	
	150.00	154.00	1	4.00	5.60	5.55	5.58	0.20	4.46	
10th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	4.60	4.80	4.70	0.20	28.20	
	30.00	60.00	1	30.00	4.80	5.10	4.95	0.20	29.70	
	60.00	90.00	1	30.00	5.10	5.00	5.05	0.20	30.30	
	90.00	120.00	1	30.00	5.00	5.10	5.05	0.20	30.30	
	120.00	150.00	1	30.00	5.10	5.00	5.05	0.20	30.30	
	150.00	180.00	1	30.00	5.00	4.80	4.90	0.20	29.40	
	180.00	210.00	1	30.00	4.80	4.80	4.80	0.20	28.80	
	210.00	224.00	1	14.00	4.80	4.70	4.75	0.20	13.30	
2nd Main Road										
From 8th Cross Road	0.00	30.00	1	30.00	6.90	7.20	7.05	0.20	42.30	
	30.00	38.00	1	8.00	7.20	7.40	7.30	0.20	11.68	
Parking Area	0.00	2.00	1	2.00	13.90	13.00	13.45	0.20	5.38	
Towards Aparatment	0.00	30.00	1	30.00	6.20	6.40	6.30	0.20	37.80	
	30.00	60.00	1	30.00	6.40	6.00	6.20	0.20	37.20	
5th Cross Road										
From 2nd Main Road	0.00	30.00	1	30.00	4.10	4.20	4.15	0.20	24.90	
4th Cross Road										
From 2nd Main Road	0.00	30.00	1	30.00	4.10	4.20	4.15	0.20	24.90	
	30.00	60.00	1	30.00	4.20	4.50	4.35	0.20	26.10	
	60.00	64.00	1	4.00	4.50	4.50	4.50	0.20	3.60	
4th Cross Road (LHS)										
From 4th Cross Road	0.00	23.00	1	23.00	4.10	3.90	4.00	0.20	18.40	
Diamond Enclave Front Road										
From 2nd Main Road	0.00	30.00	1	30.00	3.70	4.00	3.85	0.20	23.10	
	30.00	36.80	1	6.80	4.00	4.40	4.20	0.20	5.71	
1st Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.60	5.50	5.55	0.20	33.30	
	30.00	60.00	1	30.00	5.50	5.60	5.55	0.20	33.30	
	60.00	90.00	1	30.00	5.60	5.60	5.60	0.20	33.60	
2nd Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.50	5.50	5.50	0.20	33.00	
	30.00	60.00	1	30.00	5.50	5.60	5.55	0.20	33.30	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	60.00	90.00	1	30.00	5.60	5.60	5.60	0.20	33.60	
	90.00	115.00	1	25.00	5.60	5.50	5.55	0.20	27.75	
3rd Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.60	5.50	5.55	0.20	33.30	
	30.00	60.00	1	30.00	5.50	5.60	5.55	0.20	33.30	
	60.00	90.00	1	30.00	5.60	5.40	5.50	0.20	33.00	
	90.00	116.00	1	26.00	5.40	5.30	5.35	0.20	27.82	
5th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.80	5.60	5.70	0.20	34.20	
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.20	33.30	
	60.00	90.00	1	30.00	5.50	5.50	5.50	0.20	33.00	
	90.00	115.00	1	25.00	5.50	5.60	5.55	0.20	27.75	
5th A Cross Road										
From 5th Cross	0.00	30.00	1	30.00	5.80	5.60	5.70	0.20	34.20	
7th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.00	4.90	4.95	0.20	29.70	
	30.00	60.00	1	30.00	4.90	4.80	4.85	0.20	29.10	
	60.00	90.00	1	30.00	4.80	5.00	4.90	0.20	29.40	
	90.00	97.00	1	7.00	5.00	5.10	5.05	0.20	7.07	
Chef Bakers Road (Cut Portion)										
From Hesaragatta Road	0.00	30.00	1	30.00	2.00	2.00	2.00	0.20	12.00	
	30.00	60.00	1	30.00	2.00	2.10	2.05	0.20	12.30	
	60.00	90.00	1	30.00	2.10	2.20	2.15	0.20	12.90	
	90.00	103.00	1	13.00	2.20	2.00	2.10	0.20	5.46	
10th A Main (AGB Layout)										
From Hesaragatta Road	0.00	30.00	1	30.00	6.00	6.50	6.25	0.20	37.50	
	30.00	60.00	1	30.00	6.50	7.40	6.95	0.20	41.70	
	60.00	90.00	1	30.00	7.40	7.40	7.40	0.20	44.40	
	90.00	120.00	1	30.00	7.40	6.70	7.05	0.20	42.30	
	120.00	150.00	1	30.00	6.70	7.10	6.90	0.20	41.40	
	150.00	180.00	1	30.00	7.10	7.10	7.10	0.20	42.60	
	180.00	210.00	1	30.00	7.10	7.00	7.05	0.20	42.30	
13th Cross Road ChikkSandra										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.80	6.50	6.15	0.20	36.90	
	30.00	60.00	1	30.00	6.50	6.30	6.40	0.20	38.40	
	60.00	90.00	1	30.00	6.30	6.90	6.60	0.20	39.60	
	90.00	120.00	1	30.00	6.90	7.10	7.00	0.20	42.00	
	120.00	150.00	1	30.00	7.10	7.00	7.05	0.20	42.30	
	150.00	180.00	1	30.00	7.00	6.80	6.90	0.20	41.40	
	180.00	210.00	1	30.00	6.80	6.80	6.80	0.20	40.80	
	210.00	213.00	1	3.00	6.80	6.70	6.75	0.20	4.05	
1st Main Road										
From 13th Cross Road	0.00	30.00	1	30.00	7.40	7.20	7.30	0.20	43.80	
	30.00	60.00	1	30.00	7.20	7.20	7.20	0.20	43.20	
	60.00	90.00	1	30.00	7.20	7.50	7.35	0.20	44.10	
	90.00	120.00	1	30.00	7.50	8.00	7.75	0.20	46.50	
	120.00	150.00	1	30.00	8.00	8.10	8.05	0.20	48.30	
	150.00	180.00	1	30.00	8.10	8.20	8.15	0.20	48.90	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	180.00	210.00	1	30.00	8.20	8.30	8.25	0.20	49.50	
	210.00	240.00	1	30.00	8.30	8.20	8.25	0.20	49.50	
	240.00	242.00	1	2.00	8.20	8.00	8.10	0.20	3.24	
AGB Layout Main Road (LHS)(Cut Portion)										
From Agb Layout	0.00	30.00	1	30.00	2.00	2.00	2.00	0.20	12.00	
	30.00	60.00	1	30.00	2.00	2.00	2.00	0.20	12.00	
	60.00	90.00	1	30.00	2.00	2.00	2.00	0.20	12.00	
	90.00	120.00	1	30.00	2.00	2.00	2.00	0.20	12.00	
	120.00	150.00	1	30.00	2.00	2.00	2.00	0.20	12.00	
	150.00	180.00	1	30.00	2.00	2.00	2.00	0.20	12.00	
	180.00	210.00	1	30.00	2.50	2.50	2.50	0.20	15.00	
	210.00	240.00	1	30.00	2.50	2.50	2.50	0.20	15.00	
	240.00	270.00	1	30.00	2.50	2.50	2.50	0.20	15.00	
	270.00	300.00	1	30.00	2.50	2.50	2.50	0.20	15.00	
	300.00	327.00	1	27.00	2.50	2.50	2.50	0.20	13.50	
AGB Layout Main Road (RHS)(Cut Portion)										
From Agb Layout	0.00	30.00	1	30.00	4.00	4.00	4.00	0.20	24.00	
	30.00	60.00	1	30.00	4.00	4.10	4.05	0.20	24.30	
	60.00	90.00	1	30.00	4.10	4.10	4.10	0.20	24.60	
	90.00	120.00	1	30.00	4.10	4.20	4.15	0.20	24.90	
	120.00	150.00	1	30.00	4.20	4.00	4.10	0.20	24.60	
	150.00	180.00	1	30.00	4.00	4.10	4.05	0.20	24.30	
	180.00	210.00	1	30.00	4.10	4.20	4.15	0.20	24.90	
	210.00	240.00	1	30.00	4.20	4.10	4.15	0.20	24.90	
	240.00	270.00	1	30.00	4.10	4.10	4.10	0.20	24.60	
	270.00	300.00	1	30.00	4.10	4.20	4.15	0.20	24.90	
	300.00	327.00	1	27.00	4.20	4.00	4.10	0.20	22.14	
BWSSB Cutting										
Chikksandra (Asphalt Road)										
1st Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	86.00	2	26.00			0.80	0.20	8.32	
2nd Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	110.00	2	20.00			0.80	0.20	6.40	
3rd Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	141.00	2	21.00			0.80	0.20	6.72	
Connecting Road (Temple Road)										
From 3rd to 6th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	90.00	105.00	2	15.00			0.80	0.20	4.80	
4th Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	111.00	2	21.00			0.80	0.20	6.72	
5th Cross Road										
From Temple Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	117.00	2	27.00			0.80	0.20	8.64	
6th Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
7th Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	154.00	2	4.00			0.80	0.20	1.28	
10th Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	180.00	2	30.00			0.80	0.20	9.60	
	180.00	210.00	2	30.00			0.80	0.20	9.60	
	210.00	224.00	2	14.00			0.80	0.20	4.48	
2nd Main Road										
From 8th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	38.00	2	8.00			0.80	0.20	2.56	
Parking Area	0.00	2.00	2	2.00			0.80	0.20	0.64	
Towards Aparatment	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
5th Cross Road										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
4th Cross Road										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	64.00	2	4.00			0.80	0.20	1.28	
4th Cross Road (LHS)										

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
4th Cross Road	0.00	23.00	2	23.00			0.80	0.20	7.36	
Diamond Enclave Front Road										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	36.80	2	6.80			0.80	0.20	2.18	
1st Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
2nd Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	115.00	2	25.00			0.80	0.20	8.00	
3rd Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	116.00	2	26.00			0.80	0.20	8.32	
5th Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	115.00	2	25.00			0.80	0.20	8.00	
5th A Cross Road										
From 5th Cross	0.00	30.00	2	30.00			0.80	0.20	9.60	
7th Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	97.00	2	7.00			0.80	0.20	2.24	
Chef Bakers Road										
From Hesaragatta Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	103.00	2	13.00			0.80	0.20	4.16	
10th A Main (AGB Layout)										
From Hesaragatta Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	180.00	2	30.00			0.80	0.20	9.60	
	180.00	210.00	2	30.00			0.80	0.20	9.60	
13th Cross Road ChikkSandra										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	

CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
90.00	120.00	2	30.00			0.80	0.20	9.60	
120.00	150.00	2	30.00			0.80	0.20	9.60	
150.00	180.00	2	30.00			0.80	0.20	9.60	
180.00	210.00	2	30.00			0.80	0.20	9.60	
210.00	213.00	2	3.00			0.80	0.20	0.96	
			1st Main Road						
0.00	30.00	2	30.00			0.80	0.20	9.60	
30.00	60.00	2	30.00			0.80	0.20	9.60	
60.00	90.00	2	30.00			0.80	0.20	9.60	
90.00	120.00	2	30.00			0.80	0.20	9.60	
120.00	150.00	2	30.00			0.80	0.20	9.60	
150.00	180.00	2	30.00			0.80	0.20	9.60	
180.00	210.00	2	30.00			0.80	0.20	9.60	
210.00	240.00	2	30.00			0.80	0.20	9.60	
240.00	242.00	2	2.00			0.80	0.20	0.64	
							Total Qty Work Done	4387.01	Cum
							Qty Payable in this bill	4387.01	Cum

13th
s Road

RR
and
No 12

of
the
of

18/6/2022
18/7/2022

Assistant Engineer
Ward No. 12
BBMP-Bengaluru

Asst. Executive Engineer
Shettyhalli Sub Division
BBMP-Bengaluru

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Restoration and Improvements of roads and drains in A Y R Layout, Shettyhalli village,RR Layout of Chikkasandra village and Abigere village roads, BTS Village, Vishveshwariah village, Royal Enclave and Kodedahalli Old Village roads Dugged by BWSSB to lay water Supply and UGD lines under 110 villages in ward No 12 & 14 Shettyhalli.

Pre-Measurement Sheet

First and Part

Item No:	**17**
Item Name:	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications.

	CHAINAGE Land Mark		NO's	L (m)	B1 (m)	B2 (m)	AvgB (m)	D (m)	QTY	REMARKS
AGB Layout Main Road										
From Agb Layout	0.00	30.00	1	30.00	9.00	9.10	9.05		271.50	
	30.00	60.00	1	30.00	9.10	9.00	9.05		271.50	
	60.00	90.00	1	30.00	9.00	9.20	9.10		273.00	
	90.00	120.00	1	30.00	9.20	9.10	9.15		274.50	
	120.00	150.00	1	30.00	9.10	9.00	9.05		271.50	
	150.00	180.00	1	30.00	9.00	9.00	9.00		270.00	
	180.00	210.00	1	30.00	9.00	9.20	9.10		273.00	
	210.00	240.00	1	30.00	9.20	9.40	9.30		279.00	
	240.00	270.00	1	30.00	9.40	9.60	9.50		285.00	
	270.00	300.00	1	30.00	9.60	9.00	9.30		279.00	
	300.00	327.00	1	27.00	9.00	9.00	9.00		243.00	
								Total Qty Work Done	**2991.00**	**Sqm**
								Qty Payable in this bill	**2991.00**	**Sqm**

Ksccej-BW
20/7/22

Assistant Engineer
Ward No. 12
BBMP-Bengaluru

Ksccej-BW

Assistant Executive Engineer
Shettyhalli Sub Division
BBMP-Bengaluru

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Restoration and Improvements of roads and drains in A Y R Layout, Shettyhalli village,RR layout of Chikkasandra village and Abigere village roads, BTS Village, Vishveshwariah village, Royal Enclave and Sidedahalli Old Village roads Dugged by BWSSB to lay water Supply and UGD lines under 110 villages in ward No 12 & 14 Shettyhalli.

Pre-Measurement Sheet

First and

Item No:	**18**	
Item Name:	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. Clause 502 of MORTH V revision	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
S.S. Bitumen Emulsion										
Chikksandra (Asphalt Road)										
1st Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.50	4.60	4.55		136.50	
	30.00	60.00	1	30.00	4.60	4.50	4.55		136.50	
	60.00	86.00	1	26.00	4.50	4.50	4.50		117.00	
2nd Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.40	4.50	4.45		133.50	
	30.00	60.00	1	30.00	4.50	4.60	4.55		136.50	
	60.00	90.00	1	30.00	4.60	5.00	4.80		144.00	
	90.00	110.00	1	20.00	5.00	5.80	5.40		108.00	
3rd Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	5.20	5.20	5.20		156.00	
	30.00	60.00	1	30.00	5.20	5.10	5.15		154.50	
	60.00	90.00	1	30.00	5.10	5.20	5.15		154.50	
	90.00	120.00	1	30.00	5.20	5.20	5.20		156.00	
	120.00	141.00	1	21.00	5.20	5.10	5.15		108.15	
Connecting Road (Temple Road)										
From 3rd to 6th Cross Road	0.00	30.00	1	30.00	5.50	5.60	5.55		166.50	
	30.00	60.00	1	30.00	5.60	5.50	5.55		166.50	
	60.00	90.00	1	30.00	5.50	5.80	5.65		169.50	
	90.00	105.00	1	15.00	5.80	5.50	5.65		84.75	
4th Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.80	4.60	4.70		141.00	
	30.00	60.00	1	30.00	4.60	4.50	4.55		136.50	
	60.00	90.00	1	30.00	4.50	4.40	4.45		133.50	
	90.00	111.00	1	21.00	4.40	4.40	4.40		92.40	
5th Cross Road										
From Temple Road	0.00	30.00	1	30.00	5.40	5.50	5.45		163.50	
	30.00	60.00	1	30.00	5.50	5.50	5.50		165.00	
	60.00	90.00	1	30.00	5.50	5.60	5.55		166.50	
	90.00	117.00	1	27.00	5.60	5.60	5.60		151.20	
6th Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	5.60	5.60	5.60		168.00	
	30.00	60.00	1	30.00	5.60	5.80	5.70		171.00	
	60.00	90.00	1	30.00	5.80	6.00	5.90		177.00	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	90.00	120.00	1	30.00	6.00	6.40	6.20		186.00	
7th Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	5.70	6.10	5.90		177.00	
	30.00	60.00	1	30.00	6.10	6.10	6.10		183.00	
	60.00	90.00	1	30.00	6.10	6.20	6.15		184.50	
	90.00	120.00	1	30.00	6.20	6.00	6.10		183.00	
	120.00	150.00	1	30.00	6.00	5.60	5.80		174.00	
	150.00	154.00	1	4.00	5.60	5.55	5.58		22.30	
10th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	4.60	4.80	4.70		141.00	
	30.00	60.00	1	30.00	4.80	5.10	4.95		148.50	
	60.00	90.00	1	30.00	5.10	5.00	5.05		151.50	
	90.00	120.00	1	30.00	5.00	5.10	5.05		151.50	
	120.00	150.00	1	30.00	5.10	5.00	5.05		151.50	
	150.00	180.00	1	30.00	5.00	4.80	4.90		147.00	
	180.00	210.00	1	30.00	4.80	4.80	4.80		144.00	
	210.00	224.00	1	14.00	4.80	4.70	4.75		66.50	
2nd Main Road										
From 8th Cross Road	0.00	30.00	1	30.00	6.90	7.20	7.05		211.50	
	30.00	38.00	1	8.00	7.20	7.40	7.30		58.40	
Parking Area	0.00	2.00	1	2.00	13.90	13.00	13.45		26.90	
Towards Aparatment	0.00	30.00	1	30.00	6.20	6.40	6.30		189.00	
	30.00	60.00	1	30.00	6.40	6.00	6.20		186.00	
5th Cross Road										
From 2nd Main Road	0.00	30.00	1	30.00	4.10	4.20	4.15		124.50	
4th Cross Road										
From 2nd Main Road	0.00	30.00	1	30.00	4.10	4.20	4.15		124.50	
	30.00	60.00	1	30.00	4.20	4.50	4.35		130.50	
	60.00	64.00	1	4.00	4.50	4.50	4.50		18.00	
4th Cross Road (LHS)										
From 4th Cross Road	0.00	23.00	1	23.00	4.10	3.90	4.00		92.00	
Diamond Enclave Front Road										
From 2nd Main Road	0.00	30.00	1	30.00	3.70	4.00	3.85		115.50	
	30.00	36.80	1	6.80	4.00	4.40	4.20		28.56	
1st Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.60	5.50	5.55		166.50	
	30.00	60.00	1	30.00	5.50	5.60	5.55		166.50	
	60.00	90.00	1	30.00	5.60	5.60	5.60		168.00	
2nd Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.50	5.50	5.50		165.00	
	30.00	60.00	1	30.00	5.50	5.60	5.55		166.50	
	60.00	90.00	1	30.00	5.60	5.60	5.60		168.00	
	90.00	115.00	1	25.00	5.60	5.50	5.55		138.75	
3rd Cross Road										
From Sapthagiri	0.00	30.00	1	30.00	5.60	5.50	5.55		166.50	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
ain Road	30.00	60.00	1	30.00	5.50	5.60	5.55		166.50	
	60.00	90.00	1	30.00	5.60	5.40	5.50		165.00	
	90.00	116.00	1	26.00	5.40	5.30	5.35		139.10	
5th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.80	5.60	5.70		171.00	
	30.00	60.00	1	30.00	5.60	5.50	5.55		166.50	
	60.00	90.00	1	30.00	5.50	5.50	5.50		165.00	
	90.00	115.00	1	25.00	5.50	5.60	5.55		138.75	
5th A Cross Road										
From 5th Cross	0.00	30.00	1	30.00	5.80	5.60	5.70		171.00	
7th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.00	4.90	4.95		148.50	
	30.00	60.00	1	30.00	4.90	4.80	4.85		145.50	
	60.00	90.00	1	30.00	4.80	5.00	4.90		147.00	
	90.00	97.00	1	7.00	5.00	5.10	5.05		35.35	
Chef Bakers Road										
From Hesaragatta Road	0.00	30.00	1	30.00	5.80	6.00	5.90		177.00	
	30.00	60.00	1	30.00	6.00	6.00	6.00		180.00	
	60.00	90.00	1	30.00	6.00	6.10	6.05		181.50	
	90.00	103.00	1	13.00	6.10	6.20	6.15		79.95	
10th A Main (AGB Layout)										
From Hesaragatta Road	0.00	30.00	1	30.00	6.00	6.50	6.25		187.50	
	30.00	60.00	1	30.00	6.50	7.40	6.95		208.50	
	60.00	90.00	1	30.00	7.40	7.40	7.40		222.00	
	90.00	120.00	1	30.00	7.40	6.70	7.05		211.50	
	120.00	150.00	1	30.00	6.70	7.10	6.90		207.00	
	150.00	180.00	1	30.00	7.10	7.10	7.10		213.00	
	180.00	210.00	1	30.00	7.10	7.00	7.05		211.50	
13th Cross Road ChikkSandra										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.80	6.50	6.15		184.50	
	30.00	60.00	1	30.00	6.50	6.30	6.40		192.00	
	60.00	90.00	1	30.00	6.30	6.90	6.60		198.00	
	90.00	120.00	1	30.00	6.90	7.10	7.00		210.00	
	120.00	150.00	1	30.00	7.10	7.00	7.05		211.50	
	150.00	180.00	1	30.00	7.00	6.80	6.90		207.00	
	180.00	210.00	1	30.00	6.80	6.80	6.80		204.00	
	210.00	213.00	1	3.00	6.80	6.70	6.75		20.25	
1st Main Road										
From 13th Cross Road	0.00	30.00	1	30.00	7.40	7.20	7.30		219.00	
	30.00	60.00	1	30.00	7.20	7.20	7.20		216.00	
	60.00	90.00	1	30.00	7.20	7.50	7.35		220.50	
	90.00	120.00	1	30.00	7.50	8.00	7.75		232.50	
	120.00	150.00	1	30.00	8.00	8.10	8.05		241.50	
	150.00	180.00	1	30.00	8.10	8.20	8.15		244.50	
	180.00	210.00	1	30.00	8.20	8.30	8.25		247.50	
	210.00	240.00	1	30.00	8.30	8.20	8.25		247.50	
	240.00	242.00	1	2.00	8.20	8.00	8.10		16.20	
AGB Layout Main Road										
From Agb Layout	0.00	30.00	1	30.00	9.00	9.10	9.05		271.50	
	30.00	60.00	1	30.00	9.10	9.00	9.05		271.50	